

**FUTURE BOONE COUNTY ROAD CONSTRUCTION PROJECTS - STATUS REPORT**

<b><u>Road/Name</u></b>	<b><u>Design</u></b>	<b><u>Right-of-Way</u></b>	<b><u>Utilities</u></b>	<b><u>Construction</u></b>	<b><u>Notes</u></b>
1) I-75/KY 536 Interchange	Underway	Underway	\$ 5,430,000 - <b>2019</b>	\$22,080,000 - <b>2019</b>	R-O-W Being Purchased
2) Add Auxiliary Lanes on I-75 from Mt Zion Road to U.S. 42	Underway	Underway	\$ 1,060,000 - <b>2018</b>	\$19,800,000 - <b>2020</b>	Sound Wall Included
3) I-75/KY 338 Interchange	Underway	\$27,000,000 - <b>2019</b>	\$ 7,000,000 - <b>2019</b>	\$62,950,000 - <b>2021</b>	R-O-W Changed to 2019
4) KY 536 (Mt. Zion Road) (From I-75 to Old Union Road)	Underway	Underway	Underway	Underway	Completion - Early 2019
5) Construct Lanes to U.S. 42 & Hopeful Church Road	Underway	Underway	Underway	\$ 2,500,000 - <b>2017</b>	Bid Letting - April, 2018
6) Hicks Pike, Rice Pike & U.S. 42 Intersection	Underway	Underway	Underway	Underway	Underway
7) Pleasant Valley Road from Valley View Drive to Rogers Ln.	Underway	Underway	Underway	\$22,180,000 - <b>2018</b> \$ 9,000,000 - <b>2019</b>	Bid Letting - June, 2018
8) Add Lanes to Worldwide Boulevard & KY 237	Underway	Underway	\$ 500,000 - <b>2017</b>	\$ 2,230,000 - <b>2017</b>	Bid Letting - April, 2018
9) Extension of Wendell Ford Boulevard to Aero Parkway	Underway	N/A	N/A	\$ 2,366,717	Project on Hold - Amazon
10) Reconstruct Intersection of Longbranch Road & Camp Ernst Road	Underway	Underway	\$ 112,000 - <b>2017</b>	\$ 524,640 - <b>2017</b>	Bid Letting - Spring, 2018
11) Geometric Reconstruction of Frogtown Road Near Triple Crown Boulevard	Underway	\$ 200,000 - <b>2018</b>	\$ 120,000 - <b>2018</b>	\$ 1,200,000 - <b>2018</b>	Bid Letting - Spring 2019
12) Two Lane Extension of Veterans Way Between KY 18 & KY 237	Underway	Underway	N/A	Underway	Contractor Selected

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
13) Total Replacement of Richardson Road Bridge	\$500,000 - <b>2019</b>	\$ 2,800,000 - <b>2020</b>	\$ 350,000 - <b>2020</b>	\$ 3,500,000 - <b>2022</b>	Project Years Away
14) Add Sidewalk & Realign Intersection of Idlewild Road and Jefferson Street	Underway	\$ 90,000 - <b>2017</b>	\$ 125,000 - <b>2017</b>	\$ 500,000 - <b>2017</b>	Bid Letting -March, 2018
15) Add Sidewalk on North Side of Frogtown Road from U.S. 42 to War Admiral Drive	Underway	\$ 17,000 - <b>2017</b>	N/A	\$ 262,333 - <b>2018</b>	County Project Bid Letting - Spring, 2018
16) Add Southbound Left Turn Lane on U.S. 25 Near Mubea	Underway	\$ 1,000,000 - <b>2018</b>	\$ 500,000 - <b>2018</b>	\$ 1,000,000 - <b>2018</b>	Southbound Left Turn Lane Bid Letting - Fall, 2018
17) Improve Safety on KY 717 (Turfway Road) Change 90 Degree Turn	Underway	\$ 1,500,000 - <b>2018</b>	\$ 250,000 - <b>2018</b>	\$ 1,000,000 - <b>2018</b>	Bid Letting - Summer, 2018
18) Extend Multi-Use Path From Stephens Elementary Along KY 237 to KY 20 and Cougar Path	Underway	-----	-----	\$ 2,081,360 - <b>2019</b>	County Project SNK Funds 2019 Bid Date
19) Extend Center Turn Lane On Ted Bushelman Boulevard From Doering Drive To Aero Parkway	Underway	-----	-----	\$1,165,800	Airport Project SNK Funds Hiring Engineer
20) Construct Sidewalk & Multi-Use Path on Dolwick Drive From Mineola Pike to I-275	-----	-----	-----	\$ 2,120,000 - <b>2019</b>	Erlanger Project SNK Funds 2019 Bid Date
21) I-275/Graves Road IJS Study	-----	-----	-----	-----	IJS Completed Pending FHWA Approval
22) Left Turn Lane on Camp Ernst Road to Longbranch Road	- -----	\$ 50,000	\$ 112,000	\$ 686,640 - <b>2020</b>	County Project SNK Funds 2020 Bid Date

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
23) Left Turn Lane on Northbound KY 237 Near Boone County Schools Bus Garage	Underway	-----	-----	-----	Construction, Spring 2018
24) Limaburg Road/KY 18 Intersection	-----	-----	-----	\$ 46,000	Add Turn Lane on Limaburg Road for Intersection (CMAQ)
25) KY 18 Multi-Use Path	-----	-----	-----	\$ 1,281,391	Along KY 18 From KY 237 to Limaburg Road. TA Grant

KPC/tlb  
2/26/18