

**CURRENT AND FUTURE BOONE COUNTY ROAD CONSTRUCTION PROJECTS - STATUS REPORT**

**\* FUNDED BY INFRA GRANT**

<b><u>Road/Name</u></b>	<b><u>Design</u></b>	<b><u>Right-of-Way</u></b>	<b><u>Utilities</u></b>	<b><u>Construction</u></b>	<b><u>Notes</u></b>
*1) I-75/KY 536 Interchange	Underway	Underway	\$ 5,430,000 - <b>2019</b>	\$22,080,000 - <b>2019</b>	Bid - April, 2019
*2) Add Auxiliary Lanes on I-75 from Mt Zion Road to U.S. 42	Underway	Underway	\$ 1,060,000 - <b>2018</b>	\$19,800,000 - <b>2018</b>	Bid - October,2018
*3) I-75/KY 338 Interchange	Underway	\$27,000,000 - <b>2018</b>	\$ 7,000,000 - <b>2019</b>	\$62,950,000 - <b>2021</b>	Bid - August, 2019
4) KY 536 (Mt. Zion Road) (From I-75 to Old Union Road)	Underway	Underway	Underway	Underway	Completion - Summer, 2019
5) Construct Lanes to U.S. 42 & Hopeful Church Road	Underway	Underway	Underway	Underway	Completion - June, 2019
6) Hicks Pike, Rice Pike & U.S. 42 Intersection	Underway	Underway	Underway	Underway	Completion - November, 2018
7) Pleasant Valley Road from Valley View Drive to Rogers Ln.	Underway	Underway	Underway	\$22,180,000 - <b>2018</b> \$ 9,000,000 - <b>2019</b>	Bid - July, 2018
8) Add Lanes to Worldwide Boulevard & KY 237	Underway	Underway	Underway	Underway	Completion - June, 2019
9) Extension of Wendell Ford Boulevard to Aero Parkway	Underway	N/A	N/A	\$ 2,366,717	Project on Hold - Amazon
10) Reconstruct Intersection of Longbranch Road & Camp Ernst Road	Underway	Underway	\$ 112,000 - <b>2018</b>	\$ 524,640 - <b>2018</b>	Bid - Fall, 2018
11) Geometric Reconstruction of Frogtown Road Near Triple Crown Boulevard	Underway	\$ 200,000 - <b>2018</b>	\$ 120,000 - <b>2018</b>	\$ 1,200,000 - <b>2019</b>	Bid - Summer, 2019

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
12) Two Lane Extension of Veterans Way Between KY 18 & KY 237	Underway	Underway	N/A	Underway	Completion - January, 2019
13) Total Replacement of Richardson Road Bridge	\$480,000 - <b>2019</b>	\$ 2,800,000 - <b>2020</b>	\$ 350,000 - <b>2020</b>	\$ 3,500,000 - <b>2022</b>	
14) Add Sidewalk & Realign Intersection of Idlewild Road and Jefferson Street	Underway	Underway	Underway	Underway	Completion - August, 2018
15) Add Sidewalk on North Side of Frogtown Road from U.S. 42 to War Admiral Drive	Underway	Underway	N/A	\$ 262,333 - <b>2019</b>	Bid - 2019
16) Add Southbound Left Turn Lane on U.S. 25 Near Mubea	Underway	-----	\$ 500,000 - <b>2018</b>	\$ 1,000,000 - <b>2018</b>	Southbound Left Turn Lane Bid - July, 2018
17) Improve Safety on KY 717 (Turfway Road) Change 90 Degree Turn	Underway	\$ 1,500,000 - <b>2018</b>	\$ 250,000 - <b>2018</b>	\$ 1,000,000 - <b>2019</b>	Bid - Summer, 2019
18) Extend Multi-Use Path From Stephens Elementary Along KY 237 to KY 20 and Cougar Path	Underway	-----	-----	\$ 2,081,360 - <b>2019</b>	County Project SNK Funds 2019 Bid Date
19) Extend Center Turn Lane On Ted Bushelman Boulevard From Doering Drive To Aero Parkway	Underway	-----	-----	\$1,165,800	Widen from 3 to 5 lanes In Design Phase
20) Construct Sidewalk & Multi-Use Path on Dolwick Drive From Mineola Pike to I-275	-----	-----	-----	\$ 2,120,000 - <b>2019</b>	Erlanger Project SNK Funds 2019 Bid Date

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
21) I-275/Graves Road IJS Study	-----	-----	-----	-----	IJS Completed Pending FHWA Review in 2018
22) Left Turn Lane on Camp Ernst Road to Longbranch Road	Underway	\$ 50,0000	\$ 112,000	\$ 686,640 - 2020	County Project SNK Funds 2020 Bid Date
23) Left Turn Lane on Northbound KY 237 Near Boone County Schools Bus Garage	Underway	-----	-----	-----	Construction, July, 2018
24) Limaburg Road/KY 18 Intersection	Underway	-----	-----	2020	Add Turn Lane on Limaburg Road for Intersection (CMAQ)
25) KY 18 Multi-Use Path	Underway	-----	-----	\$ 1,281,391	Along KY 18 From KY 237 to Aero Parkway TA Grant
26) I-75/I-275 IJS		-----	-----	-----	Construction 2020
27) I-75/Walton Interchange	2021	-----	-----	-----	Study completed by Spring, 2020
28) Donaldson Road from Houston Road to Mineola Pike	2020	-----	-----	-----	CVG Circulation Study
29) Mineola Pike	2019	-----	-----	-----	CVG Circulation Study
30) U.S. 25 from Winning Colors to Industrial Road	2023	-----	-----	-----	
31) Amazon	-----	-----	-----	\$2,000,000 - 2019 - 2020	Pending Amazon TIS
32) Gunpowder Road	\$1,000,000 - 2019	-----	-----	-----	U.S. 42 to Mt. Zion Road
33) KY 237	\$500,000 - 2019	-----	-----	-----	Cardinal Cove to Graves Road

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
34) Litton Lane Sidewalk	Underway	Underway	-----	2018	
35) Walton Pedestrian Bridge	Underway	-----	-----	-----	

KPC/tlb  
7/18/18